

LIFE Mission - Physical Progress Report of Phase-2 - Houseless With Land (As on 17.01.2020)											
SI No	DISTRICT	Approved Beneficiaries	Eligible Beneficiaries	Agreement executed	Physical Progress - Stages of Completion						% of Completion
					Not started	Started	Basement	Lintel	Roof	Completed	
1	THIRUVANATHAPURAM	30909	15584	14494	89	0	685	1100	2285	10335	71.31%
2	KOLLAM	15429	8870	8195	163	0	299	460	695	6578	80.27%
3	PATHANAMTHITTA	4190	2062	1944	25	0	90	164	189	1476	75.93%
4	ALAPUZHA	14585	10302	9180	192	105	178	384	624	7697	83.85%
5	KOTTAYAM	7463	4482	4061	74	48	147	206	367	3219	79.27%
6	IDUKKI	18261	12147	10932	647	0	1656	1637	1174	5818	53.22%
7	ERNAKULAM	9755	5540	5540	45	144	123	215	380	4633	83.63%
8	THRISSUR	10852	5560	4794	105	0	147	167	743	3632	75.76%
9	PALAKKAD	22762	13888	12220	321	0	628	1516	2934	6821	55.82%
10	MALAPPURAM	13727	6595	5973	91	182	196	250	555	4699	78.67%
11	KOZHIKODU	8840	4808	4780	27	0	144	412	518	3679	76.97%
12	WAYANAD	7195	3907	3907	138	30	288	488	934	2029	51.93%
13	KANNUR	4560	2430	2430	47	0	69	96	277	1941	79.88%
14	KASARKODU	8227	3681	3386	45	0	121	178	777	2265	66.89%
TOTAL		176755	99856	91836	2009	509	4771	7273	12452	64822	70.58%