

<b>LIFE Mission - Physical Progress Report of Phase-2(GENERAL- As on 10.02.2020)</b>											
SI No	DISTRICT	Approved Beneficiaries	Eligible Beneficiaries	Agreement executed	Physical Progress - Stages of Completion						% of Completion
					Not started	Started	Basement	Lintel	Roof	Completed	
1	THIRUVANATHAPURAM	26195	13283	13193	43	0	483	575	1413	10679	<b>80.94%</b>
2	KOLLAM	12495	7286	6806	82	0	180	321	398	5825	<b>85.59%</b>
3	PATHANAMTHITTA	3337	1802	1717	26	0	98	103	83	1407	<b>81.95%</b>
4	ALAPUZHA	12291	8764	7868	88	79	96	255	380	6970	<b>88.59%</b>
5	KOTTAYAM	6500	3890	3563	53	26	89	107	99	3189	<b>89.50%</b>
6	IDUKKI	13526	8916	8109	290	0	718	792	722	5587	<b>68.90%</b>
7	ERNAKULAM	7996	4655	4655	28	50	65	97	124	4291	<b>92.18%</b>
8	THRISSUR	8492	4716	3947	94	0	108	123	360	3262	<b>82.65%</b>
9	PALAKKAD	19959	12545	11325	206	0	529	1065	1116	8409	<b>74.25%</b>
10	MALAPPURAM	12405	5908	5438	126	0	183	191	272	4666	<b>85.80%</b>
11	KOZHIKODU	7696	4380	4356	25	0	85	246	303	3697	<b>84.87%</b>
12	WAYANAD	5776	3216	3216	95	0	213	279	538	2091	<b>65.02%</b>
13	KANNUR	4253	2321	2257	9	0	11	37	136	2064	<b>91.45%</b>
14	KASARKODU	6807	2780	2551	38	0	49	132	522	1810	<b>70.95%</b>
<b>TOTAL</b>		<b>147728</b>	<b>84462</b>	<b>79001</b>	<b>1203</b>	<b>155</b>	<b>2907</b>	<b>4323</b>	<b>6466</b>	<b>63947</b>	<b>80.94%</b>