

GENERAL

LIFE Mission - Physical Progress Report of Phase-2(GENERAL 08.11.2019)											
SI No	DISTRICT	Approved Beneficiaries	Eligible Benificiaries	Agreement executed	Physical Progress - Stages of Completion						% of Completion
					Not started	Started	Basement	Lintel	Roof	Completed	
1	THIRUVANATHAPURAM	16833	9188	9022	22	0	521	587	2874	5018	55.62%
2	KOLLAM	7129	2351	2180	47	0	70	38	200	1825	83.72%
3	PATHANAMTHITTA	1849	887	856	11	84	5	59	86	611	71.38%
4	ALAPUZHA	4097	3136	3135	20	13	115	115	980	1892	60.35%
5	KOTTAYAM	1843	913	755	27	10	62	59	136	461	61.06%
6	IDUKKI	9578	5516	4529	54	0	641	1024	656	2154	47.56%
7	ERNAKULAM	1528	531	456	10	15	16	20	35	360	78.95%
8	THRISSUR	6262	3250	3144	26	0	206	444	415	2053	65.30%
9	PALAKKAD	19250	12223	11077	220	0	940	1718	3345	4854	43.82%
10	MALAPPURAM	4495	2317	1962	6	0	60	102	225	1569	79.97%
11	KOZHIKODU	7696	4336	4309	4	0	161	445	592	3107	72.10%
12	WAYANAD	5776	3183	3183	143	0	246	513	759	1522	47.82%
13	KANNUR	4230	2333	2225	18	151	39	48	206	1763	79.24%
14	KASARKODU	1931	703	640	12	0	42	93	162	331	51.72%
TOTAL		92497	50867	47473	620	273	3124	5265	10671	27520	57.97%