

LIFE Mission - Physical Progress Report of Phase-2(OBC 08.11.2019)											
SI No	DISTRICT	Approved Beneficiaries	Eligible Beneficiaries	Agreement executed	Physical Progress - Stages of Completion						% of Completion
					Not started	Started	Basement	Lintel	Roof	Completed	
1	THIRUVANATHAPURAM	5214	2368	2180	28	0	74	348	955	775	35.55%
2	KOLLAM	2882	2847	2672	30	0	80	323	452	1787	66.88%
3	PATHANAMTHITTA	721	447	376	6	35	6	0	22	307	81.65%
4	ALAPUZHA	5213	4328	3719	13	24	27	535	993	2127	57.19%
5	KOTTAYAM	2692	1736	1599	41	18	78	100	276	1086	67.92%
6	IDUKKI	1859	1350	1854	32	0	189	361	248	1024	55.23%
7	ERNAKULAM	3272	2223	2098	9	27	78	68	230	1686	80.36%
8	THRISSUR	440	374	117	30	0	0	0	18	69	58.97%
9	PALAKKAD	0	0	0	0	0	0	0	0	0	0.00%
10	MALAPPURAM	0	0	0	0	0	0	0	0	0	0.00%
11	KOZHIKODU	0	0	0	0	0	0	0	0	0	0.00%
12	WAYANAD	0	0	0	0	0	0	0	0	0	0.00%
13	KANNUR	0	0	0	0	0	0	0	0	0	0.00%
14	KASARKODU	2246	1005	913	11	4	19	58	285	536	58.71%
TOTAL		24539	16678	15528	200	108	551	1793	3479	9397	60.52%