

LIFE Mission - Physical Progress Report of Phase-2 - Houseless With Land (As on 03.01.2020)											
SI No	DISTRICT	Approved Beneficiaries	Eligible Beneficiaries	Agreement executed	Physical Progress - Stages of Completion						% of Completion
					Not started	Started	Basement	Lintel	Roof	Completed	
1	THIRUVANATHAPURAM	30909	15584	14494	95	0	932	1122	2340	10005	69.03%
2	KOLLAM	15429	8752	8088	147	0	268	624	978	6071	75.06%
3	PATHANAMTHITTA	4190	2062	1944	25	0	90	164	189	1476	75.93%
4	ALAPUZHA	14585	10306	9109	102	49	364	800	1946	5848	64.20%
5	KOTTAYAM	7437	4474	4023	91	69	166	287	556	2854	70.94%
6	IDUKKI	18216	12400	10846	669	54	1966	1825	1142	5190	47.85%
7	ERNAKULAM	9755	5773	5383	37	47	181	215	540	4363	81.05%
8	THRISSUR	10852	5560	4757	100	0	225	301	662	3469	72.92%
9	PALAKKAD	22559	13888	12220	326	0	623	1517	2946	6808	55.71%
10	MALAPPURAM	13727	6254	5868	76	0	196	250	555	4791	81.65%
11	KOZHIKODU	8840	4772	4753	0	0	151	415	521	3666	77.13%
12	WAYANAD	7195	3904	3904	143	0	296	515	979	1971	50.49%
13	KANNUR	4560	2464	2448	64	0	66	99	245	1974	80.64%
14	KASARKODU	8140	3717	3371	69	0	145	316	803	2038	60.46%
TOTAL		176394	99910	91208	1944	219	5669	8450	14402	60524	66.36%