

LIFE Mission - Physical Progress Report of Phase-2(GENERAL- As on 21.01.2020)											
SI No	DISTRICT	Approved Beneficiaries	Eligible Beneficiaries	Agreement executed	Physical Progress - Stages of Completion						% of Completion
					Not started	Started	Basement	Lintel	Roof	Completed	
1	THIRUVANATHAPURAM	26195	13283	13193	49	0	564	902	2050	9628	72.98%
2	KOLLAM	12311	7286	6806	86	2	182	340	544	5652	83.04%
3	PATHANAMTHITTA	3337	1723	1666	20	0	81	130	134	1301	78.09%
4	ALAPUZHA	12291	8764	7907	127	79	96	255	380	6970	88.15%
5	KOTTAYAM	6495	3890	3562	49	33	105	168	309	2898	81.36%
6	IDUKKI	13805	8919	8355	358	0	1203	996	822	4976	59.56%
7	ERNAKULAM	8216	4655	4655	28	100	85	156	270	4016	86.27%
8	THRISSUR	9079	4734	4134	88	0	108	123	620	3195	77.29%
9	PALAKKAD	19959	12455	11172	225	0	550	1393	2723	6281	56.22%
10	MALAPPURAM	12405	5908	5408	78	113	171	223	485	4338	80.21%
11	KOZHIKODU	7696	4355	4346	21	0	109	350	449	3417	78.62%
12	WAYANAD	5776	3210	3210	91	30	226	392	657	1814	56.51%
13	KANNUR	4230	2333	2275	40	0	58	68	251	1858	81.67%
14	KASARKODU	6807	2780	2551	38	0	49	132	522	1810	70.95%
TOTAL		148602	84295	79240	1298	357	3587	5628	10216	58154	73.39%