

LIFE Mission - Physical Progress Report of Phase-2(ST - As on 03.01.2020)											
SI No	DISTRICT	Approved Beneficiaries	Eligible Beneficiaries	Agreement executed	Physical Progress - Stages of Completion						% of Completion
					Not started	Started	Basement	Lintel	Roof	Completed	
1	THIRUVANATHAPURAM	1013	443	165	7	0	40	28	11	79	47.88%
2	KOLLAM	139	25	17	1	0	0	5	9	2	11.76%
3	PATHANAMTHITTA	78	18	18	0	0	0	4	5	9	50.00%
4	ALAPUZHA	34	14	8	0	2	0	0	2	4	50.00%
5	KOTTAYAM	96	68	56	0	5	2	5	4	40	71.43%
6	IDUKKI	1503	1160	1037	157	35	393	254	101	97	9.35%
7	ERNAKULAM	166	113	112	4	33	15	18	20	22	29.46%
8	THRISSUR	46	31	132	6	0	0	8	6	112	84.85%
9	PALAKKAD	214	136	96	13	0	6	12	39	26	27.08%
10	MALAPPURAM	53	41	41	8	0	7	5	10	11	26.83%
11	KOZHIKODU	66	32	32	0	0	7	8	8	9	28.13%
12	WAYANAD	921	503	505	25	2	50	81	220	127	25.15%
13	KANNUR	170	100	110	9	10	5	20	16	50	45.45%
14	KASARKODU	1130	788	760	30	0	62	126	399	143	18.82%
TOTAL		5629	3472	3089	260	87	587	574	850	731	23.66%