

LIFE Mission - Physical Progress Report of Phase-2(SC - As on 03.01.2020)											
SI No	DISTRICT	Approved Beneficiaries	Eligible Beneficiaries	Agreement executed	Physical Progress - Stages of Completion						% of Completion
					Not started	Started	Basement	Lintel	Roof	Completed	
1	THIRUVANATHAPURAM	3431	1740	1058	20	0	96	162	211	569	53.78%
2	KOLLAM	2898	1406	1235	58	0	59	128	70	920	74.49%
3	PATHANAMTHITTA	775	321	260	5	0	9	30	50	166	63.85%
4	ALAPUZHA	1512	848	677	76	20	50	56	143	332	49.04%
5	KOTTAYAM	774	447	374	20	8	26	40	65	215	57.49%
6	IDUKKI	2941	2015	1638	98	19	349	450	208	514	31.38%
7	ERNAKULAM	1182	596	533	10	28	14	58	72	351	65.85%
8	THRISSUR	1695	763	596	10	0	4	28	134	420	70.47%
9	PALAKKAD	2545	1259	925	79	0	60	113	204	469	50.70%
10	MALAPPURAM	1262	477	455	5	0	18	22	60	350	76.92%
11	KOZHIKODU	1078	400	402	7	0	31	54	60	250	62.19%
12	WAYANAD	498	191	191	22	0	16	20	56	77	40.31%
13	KANNUR	133	59	59	3	0	6	8	10	32	54.24%
14	KASARKODU	260	81	66	2	0	3	11	14	36	54.55%
TOTAL		20984	10603	8469	415	75	741	1180	1357	4701	55.51%