

LIFE Mission - Physical Progress Report of Phase-2(MINORITY - As on 03.01.2020)											
SI No	DISTRICT	Approved Beneficiaries	Eligible Beneficiaries	Agreement executed	Physical Progress - Stages of Completion						% of Completion
					Not started	Started	Basement	Lintel	Roof	Completed	
1	THIRUVANATHAPURAM	4125	1800	1589	6	0	100	214	213	1056	66.46%
2	KOLLAM	2300	2052	1920	23	0	74	138	197	1488	77.50%
3	PATHANAMTHITTA	746	382	379	3	0	26	24	28	298	78.63%
4	ALAPUZHA	2981	1274	920	50	52	28	129	174	487	52.93%
5	KOTTAYAM	1933	1252	1149	22	18	38	76	164	831	72.32%
6	IDUKKI	1834	1824	1824	106	0	240	147	203	1128	61.84%
7	ERNAKULAM	3416	2111	1977	12	42	82	88	192	1561	78.96%
8	THRISSUR	2377	1110	758	17	0	13	31	228	469	61.87%
9	PALAKKAD	0	0	0	0	0	0	0	0	0	0.00%
10	MALAPPURAM	7910	3412	3331	72	0	126	141	278	2714	81.48%
11	KOZHIKODU	0	0	0	0	0	0	0	0	0	0.00%
12	WAYANAD	0	0	0	0	0	0	0	0	0	0.00%
13	KANNUR	0	0	0	0	0	0	0	0	0	0.00%
14	KASARKODU	2597	1075	956	22	0	66	138	228	502	52.51%
TOTAL		30219	16292	14803	333	112	793	1126	1905	10534	71.16%