

LIFE Mission - Physical Progress Report of Phase-2 - Houseless With Land (As on 29.01.2020)											
SI No	DISTRICT	Approved Beneficiaries	Eligible Beneficiaries	Agreement executed	Physical Progress - Stages of Completion						% of Completion
					Not started	Started	Basement	Lintel	Roof	Completed	
1	THIRUVANATHAPURAM	30909	15584	14494	89	0	685	1100	2285	10335	71.31%
2	KOLLAM	15429	8870	8195	163	0	299	436	609	6688	81.61%
3	PATHANAMTHITTA	4190	2062	1944	25	0	90	164	189	1476	75.93%
4	ALAPUZHA	14585	10302	9180	192	105	178	384	624	7697	83.85%
5	KOTTAYAM	7470	4483	4067	80	38	123	138	120	3568	87.73%
6	IDUKKI	18040	12281	11001	542	0	1504	1563	1183	6209	56.44%
7	ERNAKULAM	9755	5540	5540	45	144	123	215	380	4633	83.63%
8	THRISSUR	10391	5633	4843	111	0	147	167	693	3725	76.92%
9	PALAKKAD	22762	14102	12455	328	0	626	1187	1227	9087	72.96%
10	MALAPPURAM	13727	6595	6029	163	0	240	227	330	5069	84.08%
11	KOZHIKODU	8840	4808	4807	30	0	131	306	401	3939	81.94%
12	WAYANAD	7195	3915	3915	151	0	281	417	835	2231	56.99%
13	KANNUR	4560	2505	2340	49	121	33	48	148	1941	82.95%
14	KASARKODU	8227	3681	3386	45	0	121	178	777	2265	66.89%
TOTAL		176080	100361	92196	2013	408	4581	6530	9801	68863	74.69%