

LIFE Mission - Physical Progress Report of Phase-2(Fisheries - As on 10.02.2020)											
SI No	DISTRICT	Approved Beneficiaries	Eligible Beneficiaries	Agreement executed	Physical Progress - Stages of Completion						% of Completion
					Not started	Started	Basement	Lintel	Roof	Completed	
1	THIRUVANATHAPURAM	270	118	78	7	0	19	9	10	33	42.31%
2	KOLLAM	126	75	59	4	0	3	0	3	49	83.05%
3	ALAPUZHA	748	677	587	4	6	26	66	109	376	64.05%
4	KOTTAYAM	98	58	51	1	0	4	2	0	45	88.24%
5	ERNAKULAM	196	196	196	3	9	10	5	10	159	81.12%
6	THRISSUR	32	32	32	1	0	9	8	4	10	31.25%
7	MALAPPURAM	7	7	0	0	0	9	0	0	0	0.00%
8	KANNUR	27	1	1	0	0	0	0	0	1	100.00%
9	KASARKODU	16	6	4	0	0	0	0	0	4	100.00%
TOTAL		1520	1170	1008	20	15	80	90	136	677	67.16%