

LIFE Mission - Physical Progress Report of Phase-2(SC - As on 10.02.2020)											
SI No	DISTRICT	Approved Beneficiaries	Eligible Beneficiaries	Agreement executed	Physical Progress - Stages of Completion						% of Completion
					Not started	Started	Basement	Lintel	Roof	Completed	
1	THIRUVANATHAPURAM	3431	1740	1058	21	0	58	75	106	798	75.43%
2	KOLLAM	2713	1484	1316	68	0	118	106	121	903	68.62%
3	PATHANAMTHITTA	775	321	260	7	0	12	12	8	221	85.00%
4	ALAPUZHA	1512	847	678	61	20	56	61	131	349	51.47%
5	KOTTAYAM	773	466	396	25	12	26	28	21	284	71.72%
6	IDUKKI	2824	2064	1739	90	0	243	435	243	728	41.86%
7	ERNAKULAM	1182	576	576	10	20	10	21	38	477	82.81%
8	THRISSUR	1821	854	828	13	0	33	98	213	471	56.88%
9	PALAKKAD	2589	1421	1028	107	0	89	111	92	629	61.19%
10	MALAPPURAM	1262	635	548	29	0	48	29	52	390	71.17%
11	KOZHIKODU	1078	453	449	6	0	68	41	41	293	65.26%
12	WAYANAD	498	201	201	29	0	16	21	44	91	45.27%
13	KANNUR	181	67	51	1	2	6	6	4	32	62.75%
14	KASARAGOD	271	97	70	1	0	5	4	15	45	64.29%
TOTAL		20910	11226	9198	468	54	788	1048	1129	5711	62.09%