

<b>LIFE Mission - Physical Progress Report of Phase-2(ST - As on 10.02.2020)</b>											
SI No	DISTRICT	Approved Beneficiaries	Eligible Beneficiaries	Agreement executed	Physical Progress - Stages of Completion						% of Completion
					Not started	Started	Basement	Lintel	Roof	Completed	
1	THIRUVANATHAPURAM	1013	443	165	9	0	18	24	14	100	60.61%
2	KOLLAM	95	25	19	1	0	2	1	6	9	47.37%
3	PATHANAMTHITTA	78	18	18	0	0	0	0	2	16	88.89%
4	ALAPUZHA	34	14	8	0	0	0	2	4	2	25.00%
5	KOTTAYAM	99	69	57	1	1	4	1	0	50	87.72%
6	IDUKKI	1483	1162	1041	142		297	325	106	171	16.43%
7	ERNAKULAM	166	113	113	4	10	18	10	11	60	53.10%
8	THRISSUR	46	31	31	6	0	0	7	6	12	38.71%
9	PALAKKAD	214	136	102	15	0	8	11	19	49	48.04%
10	MALAPPURAM	53	45	43	8	0	9	7	6	13	30.23%
11	KOZHIKODU	66	33	32	1	0	5	4	7	15	46.88%
12	WAYANAD	921	509	509	22	0	53	69	181	184	36.15%
13	KANNUR	125	107	90	1	57	4	5	1	22	22.00%
14	KASARKODU	1133	798	761	6	0	67	42	240	406	53.35%
<b>TOTAL</b>		<b>5526</b>	<b>3503</b>	<b>2989</b>	<b>216</b>	<b>68</b>	<b>485</b>	<b>508</b>	<b>603</b>	<b>1109</b>	<b>37.10%</b>