

LIFE Mission - Physical Progress Report of Phase-2 – Houseless With Land (As on 10.02.2020)											
SI No	DISTRICT	Approved Beneficiaries	Eligible Beneficiaries	Agreement executed	Physical Progress - Stages of Completion						% of Completion
					Not started	Started	Basement	Lintel	Roof	Completed	
1	THIRUVANATHAPURAM	30909	15584	14494	80	0	578	683	1543	11610	80.10%
2	KOLLAM	15429	8870	8200	155	0	303	428	528	6786	82.76%
3	PATHANAMTHITTA	4190	2141	1995	33	0	110	115	93	1644	82.41%
4	ALAPUZHA	14585	10302	9180	192	105	178	384	624	7697	83.85%
5	KOTTAYAM	7470	4483	4067	80	38	123	138	120	3568	87.73%
6	IDUKKI	17833	12142	10889	522	0	1258	1552	1071	6486	59.56%
7	ERNAKULAM	9755	5540	5540	45	89	103	133	183	4987	90.02%
8	THRISSUR	10391	5633	4843	114	5	150	236	583	3755	77.53%
9	PALAKKAD	22762	14102	12455	328	0	626	1187	1227	9087	72.96%
10	MALAPPURAM	13727	6595	6029	163	0	240	227	330	5069	84.08%
11	KOZHIKODU	8840	4865	4837	32	0	158	291	351	4005	82.80%
12	WAYANAD	7195	3926	3926	146	0	282	369	763	2366	60.26%
13	KANNUR	4560	2496	2340	11	0	21	48	141	2119	90.56%
14	KASARKODU	8227	3681	3386	45	0	121	178	777	2265	66.89%
TOTAL		175873	100360	92181	1946	237	4251	5969	8334	71444	77.50%