

Physical Progress Report of Phase 2 – Houseless with Land										
District	Approved Beneficiaries	Eligible Beneficiaries	Agreement Executed	Stages of Completion						% of Completion
				Not Started	Started	Basement	Lintel	Roof	Completed	
Thiruvananthapuram	30299	15771	15192	35	70	474	563	718	13332	87.76%
Kollam	15429	8925	8550	2	196	400	332	358	7262	84.94%
Pathanamthitta	4127	2374	2270	61	32	114	131	155	1777	78.28%
Alappuzha	14602	10203	9522	27	47	341	346	436	8325	87.43%
Kottayam	7643	4788	4520	141	94	151	187	143	3804	84.16%
Idukki	18869	12870	11357	398	78	795	886	583	8617	75.87%
Ernakulam	9535	5639	5639	32	73	125	124	162	5123	p
Thrissur	10931	6136	5433	78	0	156	280	429	4490	82.64%
Palakkadu	23393	14417	13117	0	307	498	774	1166	10372	79.07%
Malappuram	13903	7043	6541	145	60	266	292	236	5542	84.73%
Kozhikode	8966	5258	5209	4	106	196	253	258	4392	84.32%
Wayanad	7342	4224	4182	66	96	217	219	488	3096	74.03%
Kannur	5374	2646	2606	7	0	219	32	69	2279	87.45%
Kasaragod	8809	3865	3692	147	2	117	180	220	3026	81.96%
<b>Total</b>	<b>179222</b>	<b>104159</b>	<b>97830</b>	<b>1143</b>	<b>1161</b>	<b>4069</b>	<b>4599</b>	<b>5421</b>	<b>81437</b>	<b>83.24%</b>