

LIFE MISSION - PHASE II PHYSICAL PROGRESS REPORT AS ON 22.10.2021

DISTRICT	Approved Beneficiaries	Eligible Beneficiaries	Agreement Executed	Not Started	Started	Basement	Lintel	Roof	Completed	Completion in %
THIRUVANANTHAPURAM	30303	16421	16046	51	45	281	217	282	15170	94.54%
KOLLAM	15429	9135	8783	75	9	93	76	90	8440	96.09%
PATHANAMTHITTA	4127	2122	2096	10	9	37	34	28	1978	94.37%
ALAPPUZHA	14585	9810	9471	13	12	77	100	68	9201	97.15%
KOTTAYAM	7592	4571	4395	52	32	47	34	8	4222	96.06%
IDUKKI	18016	12394	11108	64	67	344	305	339	9989	89.93%
ERNAKULAM	9535	5667	5667	35	3	41	59	118	5411	95.48%
THRISSUR	10936	5909	5210	37	22	74	68	112	4897	93.99%
PALAKKADU	22450	13629	13042	0	119	196	314	477	11936	91.52%
MALAPPURAM	13903	7146	6748	45	39	147	202	83	6232	92.35%
KOZHIKODE	8870	5274	5282	57	32	74	110	91	4918	93.11%
WAYANAD	7224	4089	4089	0	69	57	83	205	3675	89.88%
KANNUR	6111	2594	2555	18	0	48	42	51	2396	93.78%
KASARAGOD	8837	3828	3714	26	3	64	71	100	3450	92.89%
Total	1,77,918	1,02,589	98,206	483	461	1,580	1,715	2,052	91,915	93.59%