

PHYSICAL PROGRESS REPORT PHASE III ASON 22.10.2021

DISTRICT	Land Accured through govt support	Land accured by beneficiary	Total Land Accured beneficiaries	Agreement Executed	Not Started	Started	Basement	Lintel	Roof	Completed	% of Completion
THIRUVANANTHAPURAM	116	2289	1484	1310	95	130	238	130	93	624	48%
KOLLAM	2698	1019	3609	2796	585	226	360	290	279	1056	38%
PATHANAMTHITTA	676	168	850	759	19	70	92	65	78	435	57%
ALAPPUZHA	903	544	1351	894	87	161	82	105	73	386	43%
KOTTAYAM	993	943	1469	1389	127	90	99	196	130	747	54%
IDUKKI	1191	896	1414	1586	19	17	105	88	96	1261	80%
ERNAKULAM	959	1401	1575	1587	69	63	176	187	194	898	57%
THRISSUR	1020	1058	9547	1888	110	275	270	321	183	729	39%
PALAKKADU	277	1736	1661	1295	0	127	206	197	248	517	40%
MALAPPURAM	1639	1013	2437	1810	167	9	337	269	165	863	48%
KOZHICODE	256	475	425	514	35	59	25	77	54	264	51%
WAYANAD	349	551	648	648	0	56	95	60	86	351	54%
KANNUR	390	316	677	672	17	0	224	123	56	252	38%
KASARAGOD	284	946	888	753	19	15	67	98	138	416	55%
Total	11,751	13,355	28,035	17,901	1,349	1,298	2,376	2,206	1,873	8,799	49%