

**Phase 1 - Progress Report**

District Name	Status As on 01-11-2017					Completed	%	Balance to be Completed				
	No Basement	Basement	Lintel	Roof	Total			No Basement	Basement	Lintel	Roof	Total
<a href="#">തിരുവനന്തപുരം</a>	526	1271	1580	2717	6094	6049	99.26	11	10	16	8	45
<a href="#">കൊല്ലം</a>	635	1300	1231	496	3662	3617	98.77	1	9	22	13	45
<a href="#">പത്തനംതിട്ട</a>	170	403	500	122	1195	1176	98.41	1	5	6	7	19
<a href="#">ആലപ്പുഴ</a>	679	709	722	683	2793	2728	97.67	4	19	36	6	65
<a href="#">കോട്ടയം</a>	270	338	320	204	1132	1102	97.35	1	11	13	5	30
<a href="#">ഇടുക്കി</a>	379	644	951	1207	3181	3129	98.37	0	8	33	11	52
<a href="#">എറണാകുളം</a>	156	375	332	203	1066	1059	99.34	0	2	4	1	7
<a href="#">തൃശ്ശൂർ</a>	598	986	994	539	3117	2997	96.15	4	37	58	21	120
<a href="#">പാലക്കാട്</a>	413	1512	2458	3693	8076	7611	94.24	9	66	188	202	465
<a href="#">മലപ്പുറം</a>	451	742	1079	509	2781	2729	98.13	1	6	42	3	52
<a href="#">കോഴിക്കോട്</a>	886	1337	2340	2078	6641	6483	97.62	3	33	107	15	158
<a href="#">വയനാട്</a>	1243	2083	1699	3759	8784	8440	96.08	7	65	139	133	344
<a href="#">കണ്ണൂർ</a>	353	514	946	864	2677	2644	98.77	4	9	15	5	33
<a href="#">കാസർഗോഡ്</a>	166	711	1423	617	2917	2871	98.42	2	13	22	9	46
<b>Grand Total</b>	<b>6925</b>	<b>12925</b>	<b>16575</b>	<b>17691</b>	<b>54116</b>	<b>52635</b>	<b>97.26</b>	<b>48</b>	<b>293</b>	<b>701</b>	<b>439</b>	<b>1481</b>