

PHYSICAL PROGRESS REPORT PHASE II - FISHERIES

DISTRICT	Approved Beneficiaries	Eligible Beneficiaries	Agreement Executed	Not Started	Started	Basement	Lintel	Roof	Completed	Completion in %
THIRUVANANTHAPURAM	307	307	203	2	0	0	10	11	180	88.67%
KOLLAM	81	81	76	1	0	0	0	0	75	98.68%
PATHANAMTHITTA	0	0	0	0	0	0	0	0	0	0.00%
ALAPPUZHA	979	729	664	4	2	2	10	8	638	96.08%
KOTTAYAM	102	65	64	2	4	3	0	1	54	84.38%
IDUKKI	0	0	0	0	0	0	0	0	0	0.00%
ERNAKULAM	0	175	175	0	0	1	0	0	174	99.43%
THRISSUR	235	71	53	1	3	2	5	2	40	75.47%
PALAKKADU	0	0	0	0	0	0	0	0	0	0.00%
MALAPPURAM	131	131	131	7	0	8	13	3	100	76.34%
KOZHIKODE	19	7	7	0	0	0	0	1	6	85.71%
WAYANAD	0	0	0	0	0	0	0	0	0	0.00%
KANNUR	1	1	1	-1	1	0	0	0	1	100.00%
KASARAGOD	25	7	7	0	0	0	0	0	7	100.00%
Total	1880	1574	1381	16	10	16	38	26	1275	92.32%