

PHYSICAL PROGRESS REPORT PHASE III - FISHERIES

DISTRICT	Land Accured through govt support	Land accured by beneficiary	Total Land Accured beneficiaries	Agreement Executed	Not Started	Started	Basement	Lintel	Roof	Completed	% of Completion
THIRUVANANTHAPURAM	0	9	9	20	0	0	5	6	5	4	20.00%
KOLLAM	1	2	3	9	1	0	0	0	0	8	88.89%
PATHANAMTHITTA	4	0	4	0	0	0	0	0	0	0	0.00%
ALAPPUZHA	9	1	10	9	2	2	1	0	1	3	33.33%
KOTTAYAM	22	4	26	1	1	0	0	0	0	0	0.00%
IDUKKI	66	81	147	0	0	0	0	0	0	0	0.00%
ERNAKULAM	9	4	13	5	0	0	0	0	2	3	60.00%
THRISSUR	1	2	3	3	0	0	0	2	1	0	0.00%
PALAKKADU	4	29	33	0	0	0	0	0	0	0	0.00%
MALAPPURAM	29	9	38	21	0	0	5	9	0	7	0.00%
KOZHIKODE	6	0	6	0	0	0	0	0	0	0	0.00%
WAYANAD	89	76	165	0	0	0	0	0	0	0	0.00%
KANNUR	19	21	40	22	0	11	3	3	2	3	13.64%
KASARAGOD	18	103	121	20	0	1	11	2	1	5	25.00%
Total	277	341	618	110	4	14	25	22	12	33	30.00%