

LIFE Mission - Physical Progress Report of Phase-2(Fisheries - As on 03.01.2020)											
SI No	DISTRICT	Approved Beneficiaries	Eligible Beneficiaries	Agreement executed	Physical Progress - Stages of Completion						% of Completion
					Not started	Started	Basement	Lintel	Roof	Completed	
1	THIRUVANATHAPURAM	270	118	78	7		23	14	12	22	28.21%
2	KOLLAM	81	73	56	0		0	1	3	52	92.86%
3	PATHANAMTHITTA	0	0	0	0	0	0	0	0	0	0.00%
4	ALAPUZHA	748	676	586	12	13	13	66	154	328	55.97%
5	KOTTAYAM	98	58	49	0	4	4	2	8	31	63.27%
6	IDUKKI	0	0	0	0	0	0	0	0	0	0.00%
7	ERNAKULAM	191	199	193	2	9	17	5	16	144	74.61%
8	THRISSUR	32	32	23	1		0	8	4	10	43.48%
9	PALAKKAD	0	0	0	0	0	0	0	0	0	0.00%
10	MALAPPURAM	7	7	0	0	0	0	0	0	0	0.00%
11	KOZHIKODU	0	0	0	0	0	0	0	0	0	0.00%
12	WAYANAD	0	0	0	0	0	0	0	0	0	0.00%
13	KANNUR	27	1	1	0	0	0	0	0	1	100.00%
14	KASARKODU	14	5	4	0	0	0	0	0	4	100.00%
TOTAL		1468	1169	990	22	26	57	96	197	592	59.80%