

LIFE Mission - Physical Progress Report of Phase-2											
SI No	DISTRICT	Approved Beneficiaries	Eligible Beneficiaries	Agreement executed	Physical Progress - Stages of Completion						% of Completion
					Not started	Started	Basement	Lintel	Roof	Completed	
1	THIRUVANATHAPURAM	3431	1740	1058	21	0	58	75	106	798	75.43%
2	KOLLAM	2713	1484	1316	68	0	118	106	121	903	68.62%
3	PATHANAMTHITTA	775	321	260	7	0	12	12	8	221	85.00%
4	ALAPUZHA	1512	847	678	61	20	56	61	31	449	66.22%
5	KOTTAYAM	778	478	403	24	10	28	35	19	287	71.22%
6	IDUKKI	3287	2198	1777	73	0	207	242	176	1079	60.72%
7	ERNAKULAM	1182	576	576	10	20	10	21	38	477	82.81%
8	THRISSUR	1821	904	828	3	0	43	90	208	484	58.45%
9	PALAKKAD	2589	1421	1028	107	0	89	111	92	629	61.19%
10	MALAPPURAM	1252	635	576	63	0	52	36	34	391	67.88%
11	KOZHIKODU	1078	486	485	50	0	60	40	41	294	60.62%
12	WAYANAD	498	202	202	24	0	17	22	42	97	48.02%
13	KANNUR	181	67	42	1	0	2	2	4	33	78.57%
14	KASARAGOD	271	97	70	1	0	5	4	15	45	64.29%
TOTAL		21368	11456	9299	513	50	757	857	935	6187	66.53%