

PHYSICAL PROGRESS REPORT PHASE II - GENERAL										
DISTRICT	Approved Beneficiaries	Eligible Beneficiaries	Agreement Executed	Not Started	Started	Basement	Lintel	Roof	Completed	Completion in %
THIRUVANANTHAPURAM	26,309	13,920	13,742	30	24	169	107	153	13,259	96.49%
KOLLAM	12,311	7,219	6,974	40	3	62	13	35	6,821	97.81%
PATHANAMTHITTA	3,197	1,676	1,669	0	5	23	12	14	1,615	96.76%
ALAPPUZHA	12,181	8,132	7,984	4	5	67	40	45	7,823	97.98%
KOTTAYAM	6,558	3,925	3,793	40	14	25	22	1	3,691	97.31%
IDUKKI	13,075	9,132	8,160	30	42	180	173	178	7,557	92.61%
ERNAKULAM	8,035	4,721	4,721	33	1	21	32	57	4,577	96.95%
THRISSUR	8,492	4,756	4,328	29	33	25	22	75	4,144	95.75%
PALAKKADU	19,754	12,064	11,591	0	77	120	231	353	10,810	93.26%
MALAPPURAM	12,370	5,964	5,767	29	36	116	153	49	5,384	93.36%
KOZHIKODE	7,691	4,464	4,500	-1	15	27	59	47	4,353	96.73%
WAYANAD	5,787	3,309	3,342	-1	30	48	52	116	3,097	92.67%
KANNUR	4,895	2,340	2,217	-76	-110	0	0	1	2,402	108.34%
KASARAGOD	7,295	2,875	2,770	20	0	44	36	33	2,637	95.20%
Total	1,47,950	84,497	81,558	177	175	927	952	1,157	78,170	95.85%