

PHYSICAL PROGRESS REPORT PHASE II - SC

DISTRICT	Approved Beneficiaries	Eligible Beneficiaries	Agreement Executed	Not Started	Started	Basement	Lintel	Roof	Completed	Completion in %
THIRUVANANTHAPURAM	3051	1835	1777	14	21	90	46	63	1543	86.83%
KOLLAM	2898	1791	1691	33	6	31	63	34	1524	90.12%
PATHANAMTHITTA	852	401	389	0	6	15	15	9	344	88.43%
ALAPPUZHA	1404	936	825	8	4	21	37	15	740	89.70%
KOTTAYAM	830	512	471	9	14	18	10	6	414	87.90%
IDUKKI	3547	2074	1854	25	23	135	91	121	1459	78.69%
ERNAKULAM	1315	649	649	2	2	6	10	43	586	90.29%
THRISSUR	1821	1051	861	0	12	45	39	33	732	85.02%
PALAKKADU	2482	1449	1348	0	37	73	81	121	1036	76.85%
MALAPPURAM	1347	1001	800	6	0	22	33	24	715	89.38%
KOZHIKODE	1078	724	688	1	17	43	36	34	557	80.96%
WAYANAD	499	229	229	1	10	9	10	14	185	80.79%
KANNUR	765	142	142	77	0	0	1	1	63	44.37%
KASARAGOD	335	132	130	1	0	14	10	23	82	63.08%
Total	22224	12926	11854	177	152	522	482	541	9980	84.19%