

PHYSICAL PROGRESS REPORT PHASE III

DISTRICT	Land Accured through govt support	Land accured by beneficiary	Total Land Accured beneficiaries	Agreement Executed	Not Started	Started	Basement	Lintel	Roof	Completed	% of Completion
THIRUVANANTHAPURAM	116	2,476	2,592	1,310	95	130	238	130	93	624	47.63%
KOLLAM	2,716	1,372	4,088	2,796	585	226	360	290	277	1,058	37.84%
PATHANAMTHITTA	676	293	969	778	28	73	97	85	57	438	56.30%
ALAPPUZHA	959	629	1,588	887	87	160	85	97	69	389	43.86%
KOTTAYAM	1,242	834	2,076	1,484	117	11	192	182	205	777	52.36%
IDUKKI	1,191	968	2,159	1,586	19	17	105	88	96	1,261	79.51%
ERNAKULAM	959	1,502	2,461	1,587	69	63	176	185	188	906	57.09%
THRISSUR	1,090	1,128	2,218	1,888	110	275	270	321	183	729	38.61%
PALAKKADU	277	1,834	2,111	1,295	0	127	206	197	248	517	39.92%
MALAPPURAM	1,648	1,144	2,792	1,810	167	9	337	269	165	863	47.68%
KOZHIKODE	256	512	768	575	87	22	65	77	58	266	46.26%
WAYANAD	349	588	937	657	0	58	86	41	116	356	54.19%
KANNUR	406	320	726	672	17	0	224	123	56	252	37.50%
KASARAGOD	299	952	1,251	814	22	70	64	82	136	440	54.05%
Total	12,184	14,552	26,736	18,139	1,403	1,241	2,505	2,167	1,947	8,876	48.93%