

Phase 1- Current Progress Report(As on 04.11.2019)												
District Name	Status As on 01-11-2017					Completed	%	Balance to be Completed				
	No Basement	Basement	Lintel	Roof	Total			No Basement	Basement	Lintel	Roof	Total
എറണാകുളം	528	1275	1580	2714	6097	6040	99.07	3	10	32	12	57
തിരുവനന്തപുരം	635	1300	1231	496	3662	3607	98.5	1	12	26	16	55
കൊല്ലം	169	404	500	124	1197	1170	97.74	2	8	9	8	27
പത്തനംതിട്ട	705	725	728	683	2841	2698	94.97	8	51	67	17	143
കണ്ണൂർ	274	338	320	204	1136	1085	95.51	1	17	23	10	51
മലപ്പുറം	379	644	951	1207	3181	3007	94.53	10	50	82	32	174
തൃശ്ശൂർ	156	375	332	203	1066	1057	99.16	0	3	4	2	9
കോഴിക്കോട്	598	988	995	540	3121	2987	95.71	6	39	65	24	134
കേരളം	419	1522	2467	3702	8110	7506	92.55	19	84	236	265	604
ആലപ്പുഴ	451	746	1079	509	2785	2714	97.45	2	11	53	5	71
ഇടുക്കി	887	1342	2341	2078	6648	6364	95.73	4	63	182	35	284
കാസർഗോഡ്	1252	2094	1702	3761	8809	8208	93.18	26	117	240	218	601
വയനാട്	353	517	948	864	2682	2631	98.1	5	12	28	6	51
പാലക്കാട്	167	714	1424	616	2921	2777	95.07	2	30	87	25	144
<b>Grand Total</b>	<b>6973</b>	<b>12984</b>	<b>16598</b>	<b>17701</b>	<b>54256</b>	<b>51851</b>	<b>95.57</b>	<b>89</b>	<b>507</b>	<b>1134</b>	<b>675</b>	<b>2405</b>