

PHASE 1 LIFE Mission- Department Wise Progress Report - Completion of Incomplete Houses												
District	Base Data					Progress					%	Balance to be completed
	No Basement	Basement	Lintel	Roof	Total	Basement	Lintel	Roof	Completed	Total		
Thiruvananthapuram	528	1275	1579	2714	6096	6041	99.1	3	10	30	12	55
Kollam	635	1300	1231	496	3662	3609	98.55	1	12	25	15	53
Pathanamthitta	169	404	500	124	1197	1170	97.74	2	8	9	8	27
Alappuzha	687	710	720	683	2800	2703	96.54	4	29	54	10	97
Kottayam	274	338	320	204	1136	1093	96.21	1	17	17	8	43
Idukki	379	644	951	1207	3181	3007	94.53	10	50	82	32	174
Ernakulam	156	375	332	203	1066	1057	99.16	0	3	4	2	9
Thrissur	598	988	995	540	3121	2987	95.71	6	38	66	24	134
Palakkad	418	1520	2461	3694	8093	7525	92.98	13	81	234	240	568
Malappuram	451	743	1078	509	2781	2722	97.88	2	9	44	4	59
Kozhikode	887	1342	2341	2078	6648	6372	95.85	4	63	173	36	276
Wayanad	1250	2091	1701	3761	8803	8230	93.49	11	121	231	210	573
Kannur	353	514	946	864	2677	2634	98.39	4	10	23	6	43
Kasaragod	167	714	1424	616	2921	2792	95.58	2	29	79	19	129
ആകെ എണ്ണം	6952	12958	16579	17693	54182	51942	95.87	63	480	1071	626	2240