

<b>LIFE Mission - Physical Progress Report of Phase-2(GENERAL- As on 03.01.2020)</b>											
<b>SI No</b>	<b>DISTRICT</b>	<b>Approved Beneficiaries</b>	<b>Eligible Beneficiaries</b>	<b>Agreement executed</b>	<b>Physical Progress - Stages of Completion</b>						<b>% of Completion</b>
					<b>Not started</b>	<b>Started</b>	<b>Basement</b>	<b>Lintel</b>	<b>Roof</b>	<b>Completed</b>	
1	THIRUVANATHAPURAM	16846	9185	9274	25	0	581	457	1207	7004	75.52%
2	KOLLAM	7129	2350	2155	26	0	72	119	263	1675	77.73%
3	PATHANAMTHITTA	1849	887	856	11	0	32	88	79	646	75.47%
4	ALAPUZHA	4097	3136	3135	20	13	42	120	883	2057	65.61%
5	KOTTAYAM	1843	913	765	16	6	33	87	116	507	66.27%
6	IDUKKI	9986	7108	5516	201	1059	741	821	416	2278	41.30%
7	ERNAKULAM	1528	531	456	8	20	10	8	9	401	87.94%
8	THRISSUR	6262	3250	3144	57	0	95	204	413	2375	75.54%
9	PALAKKAD	19800	12424	11124	234	0	843	1560	2986	5501	49.45%
10	MALAPPURAM	4495	2317	1964	6	0	45	82	207	1624	82.69%
11	KOZHIKODU	7696	4340	4318	23	0	88	357	452	3398	78.69%
12	WAYANAD	5776	3209	3209	97	0	216	423	763	1710	53.29%
13	KANNUR	4230	2333	2255	40	0	58	68	231	1858	82.39%
14	KASARKODU	1742	624	605	11	0	36	68	117	373	61.65%
<b>TOTAL</b>		<b>93279</b>	<b>52607</b>	<b>48776</b>	<b>775</b>	<b>1216</b>	<b>2892</b>	<b>4462</b>	<b>8142</b>	<b>31407</b>	<b>64.39%</b>