

**PHYSICAL PROGRESS REPORT PHASE II - ST**

<b>DISTRICT</b>	<b>Approved Beneficiaries</b>	<b>Eligible Beneficiaries</b>	<b>Agreement Executed</b>	<b>Not Started</b>	<b>Started</b>	<b>Basement</b>	<b>Lintel</b>	<b>Roof</b>	<b>Completed</b>	<b>Completion in %</b>
THIRUVANANTHAPURAM	636	359	324	5	0	22	54	55	188	58.02%
KOLLAM	139	44	42	1	0	0	0	8	33	78.57%
PATHANAMTHITTA	78	45	39	0	2	4	3	2	28	71.79%
ALAPPUZHA	21	13	9	0	0	0	0	0	9	100.00%
KOTTAYAM	102	69	67	1	0	1	2	0	63	94.03%
IDUKKI	1394	1188	1094	9	2	29	41	40	973	88.94%
ERNAKULAM	185	122	122	0	0	13	17	18	74	60.66%
THRISSUR	388	31	30	1	0	2	2	2	23	76.67%
PALAKKADU	214	116	103	0	5	3	2	3	90	87.38%
MALAPPURAM	55	50	50	3	3	1	3	7	33	66.00%
KOZHIKODE	77	35	35	0	0	1	3	2	29	82.86%
WAYANAD	938	548	515	0	10	19	23	65	398	77.28%
KANNUR	450	111	218	0	109	1	1	1	106	48.62%
KASARAGOD	1182	814	807	5	0	7	25	45	725	89.84%
<b>Total</b>	<b>5859</b>	<b>3545</b>	<b>3455</b>	<b>25</b>	<b>131</b>	<b>103</b>	<b>176</b>	<b>248</b>	<b>2772</b>	<b>80.23%</b>