

Phase 1 - Progress Report

District Name	Status As on 01-11-2017					Completed	%	Balance to be Completed				
	No Basement	Basement	Lintel	Roof	Total			No Basement	Basement	Lintel	Roof	Total
	തിരുവനന്തപുരം	526	1271	1580	2717			6094	6049	99.26	11	10
കൊല്ലം	635	1300	1231	496	3662	3617	98.77	1	9	22	13	45
പത്തനംതിട്ട	170	403	500	122	1195	1176	98.41	1	5	6	7	19
ആലപ്പുഴ	679	709	722	683	2793	2728	97.67	4	19	36	6	65
കോട്ടയം	270	338	320	204	1132	1102	97.35	1	11	13	5	30
ഇടുക്കി	379	644	951	1207	3181	3129	98.37	0	8	33	11	52
എറണാകുളം	156	375	332	203	1066	1059	99.34	0	2	4	1	7
തൃശ്ശൂർ	598	986	994	539	3117	2997	96.15	4	37	58	21	120
പാലക്കാട്	413	1512	2458	3693	8076	7609	94.22	9	69	186	203	467
മലപ്പുറം	451	742	1079	509	2781	2728	98.09	1	6	42	4	53
കോഴിക്കോട്	886	1337	2340	2078	6641	6483	97.62	3	33	108	14	158
വയനാട്	1243	2083	1699	3759	8784	8440	96.08	7	65	139	133	344
കണ്ണൂർ	353	514	946	864	2677	2644	98.77	4	9	15	5	33
കാസർഗോഡ്	166	711	1423	617	2917	2871	98.42	2	13	22	9	46
Grand Total	6925	12925	16575	17691	54116	52632	97.26	48	296	700	440	1484