

**PHYSICAL PROGRESS REPORT PHASE II AS ON 19.06.2021**

<b>DISTRICT</b>	<b>Approved Beneficiaries</b>	<b>Eligible Beneficiaries</b>	<b>Agreement Executed</b>	<b>Not Started</b>	<b>Started</b>	<b>Basement</b>	<b>Lintel</b>	<b>Roof</b>	<b>Completed</b>	<b>Completion in %</b>
THIRUVANANTHAPURAM	30,303	16,421	16,046	51	150	484	462	619	14,280	89%
KOLLAM	15,429	8,937	8,635	91	35	167	141	34	8,167	95%
PATHANAMTHITTA	4,127	2,374	2,271	7	12	107	104	111	1,930	85%
ALAPPUZHA	14,585	9,810	9,469	16	7	91	149	161	9,045	96%
KOTTAYAM	7,592	4,571	4,396	55	19	68	84	73	4,097	93%
IDUKKI	18,016	12,394	11,231	299	91	507	490	549	9,295	83%
ERNAKULAM	9,535	5,689	5,689	26	45	63	66	87	5,402	95%
THRISSUR	10,936	5,844	5,793	44	123	240	234	325	4,827	83%
PALAKKADU	22,450	13,629	12,997	0	151	214	342	380	11,910	92%
MALAPPURAM	13,903	7,043	6,748	109	92	203	222	266	5,856	87%
KOZHIKODE	8,867	5,453	5,453	0	94	152	175	158	4,874	89%
WAYANAD	7,224	4,116	4,116	0	74	101	112	245	3,584	87%
KANNUR	6,111	2,695	2,529	12	0	68	10	21	2,418	96%
KASARAGOD	8,668	3,764	3,683	22	0	82	107	128	3,344	91%
<b>Total</b>	<b>1,77,746</b>	<b>1,02,740</b>	<b>99,056</b>	<b>732</b>	<b>893</b>	<b>2,547</b>	<b>2,698</b>	<b>3,157</b>	<b>89,029</b>	<b>90%</b>